

Maintenance and **Accelerator Support** RHIC Run 11 Au Physics



Maintenance Tomorrow:

- Select jobs in RHIC starting at 0800.
- No major works in the AGS planned
- Restricted Access only in select areas
- Priority jobs are PHENIX, Air Conditioner and VTX work



Injectors

- LINAC will be on for BLIP: No Access
- Booster will be down from 0600-0900hrs for RF testing, inspection and D6 flush.
- AGS: Controlled Access from 1000-1100hrs, RF and inspection work only



RHIC

- PHENIX work to start at 0800hrs
- Not all areas on RA, some CA, some NA
- 4 o'clock area will be secured before 1200hrs
- RHIC tunnel sweeps begin before 1200hrs
- Scheduling specifics discussed here at 1500hrs

Schedule

Time	Activity	Personnel
0600	Booster turn off, apply LOTO (Siemens to dwell)	CAS
0700	Access Booster for RF inspection and D6 flush	CAS/HP/W G/RF
0800	Dump Beam in RHIC, 6 and 8 o'clock to XA Begin MMPS ramp down	MSG MCR
0815	Select areas of RHIC to RA, others to CA- Access 10 o'clock for surveys I limit key removed	MCR/HP MCR
0900	Booster access complete, secure and begin to remove LOTO Begin AGS Job Specific LOTO	CAS/MCR CAS
0930	Access AGS for Feedback Amp replacement only	HP/RF
1000	Booster on for NSRL running, remove AGS LOTO	MCR/MSG /CAS
1030	Restore AGS	MCR/CAS
1200	RHIC RF area secured for cavity conditioning 4z2 and other areas TBS secured	RRF
1300	Tunnel sweeps begin	CAS/MCR
1500	Hysteresis Ramp (tunnel secured, I limit key in place), Sweep STAR	CAS/MCR
1600	Sweep PHENIX, AGS restored for RHIC injection	CAS/MCR
1700	Restore Physics	AP

