BLIP Operations May 13-19, 2013

- Routine production of Sr-82 &Ge-68 continued at 117 MeV.
 - Intensity was good from Monday-Friday at $^{\sim}$ 101μA and then reduced to 74μA over the weekend with Ga target in place. Overall average was 90.4μA for 163.3 hours on target.
 - On May 20 morning we stopped operation in order to perform video inspection of sand shielding. No changes noted.
 - On May 20 afternoon we ran a 20 minute test at 66 MeV on metal foil targets, which was stopped after 15 minutes due to failure of tank 1 quad magnet.
 Accumulated beam was adequate. Routine operation at 117 MeV then resumed.
 - On May 22 a Linac test of 200 MeV beam will be tried for ~5 hours.
 - Following this test a Th target will be loaded into the target array and operations at 140 MeV will commence.
 - This may be the first time we are trying to run at 4 different energies in one week. Linac needs to be nimble this week.

Operations at the Target Processing Lab (TPL)

- Chemical separation of Sr-82 batch finished. Very high yield and radiopurity achieved – one of our best runs.
- Chemical separation of Ge-68 batch ran into difficulty and is ongoing.

To Date Accum. uA-hrs

