

RHIC Machine/Detector Planning Meeting


9 Mar 05

Agenda


- **Schedule Issues – (Montag)**
- **62 GeV Cu-Cu Machine Status (Pilat)**
- **Report from experiments (STAR,PHOBOS,PHENIX,BRAHMS)**
 - **Final recorded luminosity totals etc for 200 GeV Cu-Cu run**
 - **Expectations for 62 GeV and Injection Cu-Cu**
 - **Other**
- **Polarized Proton Update (Bai)**
 - **AGS pp development**
 - **AGS Cold Snake**
 - **CNI Polarimeter**
 - **Jet Target**
 - **Other**
- **RCF Issues (Throwe)**
- **Other business**

Planning Meeting Web Site: http://www.c-ad.bnl.gov/esfd/RMEM/rhic_planning.htm

RHIC Run 5 Final Delivered 100x100 GeV/n Cu-Cu Luminosity



RHIC Machine/Detector Planning Meeting




RHIC Machine/Detector Planning Meeting

- ***RHIC Run5 Plan (estimate based on present understanding of budget)***
 - **18 Nov 04 – Cool down begins**
 - **23 Nov 04 – Blue Ring Cold**
 - **28 Nov 04 – Yellow Cold**
 - **29 Nov 04 – Short in D6-D8 dipoles Yellow Ring, schedule delay**
 - **3 Dec 04 – quad bus-bus short in sector 12, shutdown to repair**
 - **27 Dec 04 – short problem resolved, rings at 4 degrees again**
 - **27 Dec 04 - “2 week” RHIC setup with beam began**
 - **28-29 Dec 04 – found & fixed aperture problem in Yellow Ring (Al foil)**
 - ***5 Jan 05 – “2 week” ramp-up with colliding beams began***
 - ***11 Jan 05 – Physics with 100x100 GeV/n Cu-Cu began***
 - **24 Mar 05 – End of 10.3 week Cu-Cu run**
 - ***24-30 Mar 05 – begin 3 week pp setup***
 - **30 Mar – 1 Apr 05 – Jet Installation etc**
 - ***1-16 April – pp setup resumes***
 - ***16 Apr 05 – Begin 10.0 week pp Physics run***
 - **25 Jun 05 – end pp run, RHIC Run 5 ends**
 - **30 Jun 05 – Cryo switch to LN₂ complete, 32.0 weeks of RHIC cryo operation ends**

RHIC Machine/Detector Planning Meeting


- **Details – as run/planned**

- 
- *11 Jan – Physics with Cu-Cu began*
 - *7 Mar (0800) – end 200 GeV/n Cu-Cu*
 - *7-9 Mar – Setup 62.4 GeV/n Cu-Cu*
 - *9-15 Mar - 62.4 GeV/n Cu-Cu Physics*
 - *15 Mar – 8 hours at injection*
 - *15-22 (1600) Mar - 62.4 GeV/n Cu-Cu Physics*
 - *22 (1600)-24 (0800) March Cu-Cu Physics at RHIC Injection*
 - *24 Mar (0800) – End of 10.3 week Cu-Cu run*
 - *24-30 Mar – begin 3 week pp setup*
 - *30 Mar - 1 Apr 05 Cold Snake/Jet Installation/CNI etc*
 - *1-16 Apr – complete 3 week pp setup*
 - *16 Apr – Begin 10.0 week pp Physics run*
 - *25 Jun – end pp run, RHIC Run 5 ends*
 - *30 Jun – Cryo switch to LN₂ complete, 32.0 weeks of RHIC cryo operation ends*

as of 6 Mar




BNL Energy Use FY 2004-5

(C-AD Bldg power is in site base)




RHIC Machine/Detector Planning Meeting

Archive

 pending approval/funding
 schedule to be determined
 setup/ramp up luminosity

Schedule - subject to change



RHIC Machine/Detector Planning Meeting

17 November 2004

Purpose of this meeting:

- To address issues and priorities relating to the optimization of physics output from RHIC experiments.
- To discuss and promulgate policy (when needed).

RHIC Machine/Detector Planning Meeting

17 November 2004


PAC Recommendations (very short summary):

- 8-10 week pp run should have highest priority
- Cu-Cu run should accumulate an integrated delivered luminosity of at least 7 nb^{-1} at $\sqrt{s} = 200 \text{ GeV}$
- Cu-Cu at $\sqrt{s} = 62.4 \text{ GeV}$ and 1 day at injection is advisable if above goals are met
- 1-2 day pp (unpolarized) run at $\sqrt{s} = 400\text{-}500 \text{ GeV}$ desirable

as of 6 Mar

BNL Energy Use FY 2005

(C-AD Bldg power is in site base)



Experiment Requests

(based on 2 Feb input from experiments)

- **PHOBOS**

- Goal 10 nb^{-1} Delivered Luminosity (1B events)
 - 0.4B events considered adequate ($\sim 4 \text{ nb}^{-1}$ Delivered)
 - Recorded Luminosity/Delivered $\sim 25\%$
 - Delivered Luminosity offset (Physics start 12 Jan) = 0.2 nb^{-1}
- Prefer uptime to Luminosity development
- Strongly request 2-3 week 62.4 GeV CuCu run
- Strongly request 1 day of CuCu at injection (22.4 GeV)

- **PHENIX**

- 7 week (to 2 Mar) CuCu 200 GeV should reach goal
 - Recorded Luminosity/Delivered $\sim 24\%$
 - Delivered Luminosity offset (Physics start 18 Jan) = 2 nb^{-1}
 - Goal Delivered Luminosity = 12 nb^{-1}
- Prefer Luminosity development continue through $\sim 11 \text{ Feb}$
- Request 2 week 62.4 GeV CuCu physics run (very interested)

Experiment Requests


- **BRAHMS**

- Soft Physics goal 2 nb^{-1} Delivered
 - Recorded Luminosity/Delivered ~ 0.4
- High-pT goal 4 nb^{-1} Delivered (runs after completion of soft physics)
 - Delivered Luminosity offset (Physics start 16 Jan) $= 0.5 \text{ nb}^{-1}$
 - Recorded Luminosity/Delivered ~ 0.4 (?)
- Luminosity development and/or β^* reduction important
- Request minimum 2 week 62.4 GeV CuCu run

- **STAR**

- 8 week (to 7 Mar) CuCu 200 GeV assumed
 - Recorded Luminosity/Delivered *not specified*
 - Min-Bias Delivered Luminosity offset (Physics start 14 Jan) $= 1 \text{ nb}^{-1}$
 - Rare Trigger Delivered Luminosity offset (Physics start 31 Jan) $= 5 \text{ nb}^{-1}$
 - Goal Delivered Luminosity = *not specified*
 - Prefer uptime to Luminosity development
 - Request 10-14 days 62.4 GeV CuCu physics run

RHIC Machine/Detector Planning Meeting



Projections based on the following beam intensity:

Minimum :
 $45 * 2.9 \times 10^9$

Maximum:
 $28 * 6.6 \times 10^9$

Luminosity evolution:
8 weeks ramp-up during physics production

$\beta^* = 1$ meter